

**2017 Bond Implementation Plan:
Comprehensive Project Detailed Schedule**

Delivery Method	2017				2018												2019												2020												2021												2022											
	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	June	July	Aug	Sept	Oct	Nov	Dec
Bond Implementation Plan	Preferred/Alternative																																																															
Bowie HS	<ul style="list-style-type: none"> Project Planning/Academic Planning AE Procurement CMR Procurement Design for Masterplan Design for Parking Garage and Site Improvements Pre-Construction Construction of Parking Garage and Site Improvements Parking Garage Open (August 2020) Design for Athletics and Fine Arts Construction of Athletics Addition Athletics Addition Open (August 2021) Renovation of Fine Arts Fine Arts Renovation Open (August 2022) 																																																															
Casis ES (on site)	<ul style="list-style-type: none"> Project Planning/Academic Planning AE Procurement CMR Procurement Design Pre-Construction Construction Casis Opens (August 2022) 																																																															
Brentwood ES (on site)	<ul style="list-style-type: none"> Project Planning/Academic Planning AE Procurement CMR Procurement Design Pre-Construction Construction Brentwood Opens (August 2022) 																																																															
Eastside ECHS to LC Anderson	<ul style="list-style-type: none"> Project Planning/Academic Planning AE Procurement Pre-Design - Programming Phase Design CMR Procurement Pre-Construction Decision to relocate ALC Relocate ALC Demolition and Abatement Construction Eastside HS moves to LC Anderson Campus School Opens (August 2021) 																																																															
LASA to Eastside Campus	<ul style="list-style-type: none"> Masterplanning (w/ CTE, Fine Arts, & Athletics) AE Procurement CMR Procurement Design Phase 1 Construct Phase 1 Design Phase 2 Construct Phase 2 LASA moves to Eastside Campus LASA Opens (August 2021) 																																																															
LBJ Health Science Magnet	<ul style="list-style-type: none"> AE Procurement CMR Procurement Design Pre-Construction Construct Phase 1 Open Phase 1 Design Construct Phase 2 Open Phase 2 (January 2022) 																																																															
Austin HS	<ul style="list-style-type: none"> Project Planning/Academic Planning AE Procurement CMR Procurement Design Pre-Construction Construction Austin HS Opens (August 2022) 																																																															
New Northeast MS	<ul style="list-style-type: none"> Project Planning/Academic Planning DB Procurement Design Pre-Construction Construction Move School Starts (August 2022) 																																																															
Hill ES	<ul style="list-style-type: none"> Project Planning/Academic Planning Decision to not purchase NW ES land AE Procurement CMR Procurement Design Pre-Construction Construction School Starts (August 2021) 																																																															

